WMS Sales

Grundfos BoosterpaQ

9580 County Road Clarence Center, NY 14032 Ph: 716.741.9575

Ph: 716.741.9575 Fax: 716.741.4810

Grundfos BoosterpaQ Pre-Start-up Checklist

The boxes are required to be filled in completely. Other information would be recommended to complete the start-up procedure.

| Job Name: System Serial #: | | | | |
|----------------------------|---|----------------------|-----|----|
| Loc | ation: S | System ID #: | | |
| | | System Model #: | | |
| | | Pump Model #: | | |
| | | Pump 1 Serial #: | | |
| | | Pump 2 Serial #: | | |
| Pho | one #: F | Pump 3 Serial #: | | |
| | | | Yes | No |
| 1. | Water Connections | | | |
| | All water connections are made and tested? | | | |
| | Inlet Gauge Reads psi | | | |
| | Can we create system demand to run pumps? (External hose bib, faucets, flush valves) | | | |
| 2. | Expansion Tank Tank is installed with a shut-off valve and drain | | | |
| | and on the discharge side of the pump? | | | |
| | (See installation instructions for procedure) | | | |
| | Tank was pre-charged to .70 of system pressure? (System Design Pressure psi x .70 = p | osi tank pre-charge) | | |
| 3. | Electrical Connections | | | |
| | All electrical connections are made and tested? | | | |
| | Voltmeter Reading: | | | |
| | Are any electrical connections temporary? If yes please explain: | | | |
| 4. | Is the Building Management System (B | MS) connected? | | |
| | Will controls contractor be on sight for star | tup? | | |

WMS Sales

Grundfos BoosterpaQ

9580 County Road Clarence Center, NY 14032 Ph: 716.741.9575

Fax: 716.741.4810

Please complete the above information, sign and return to Steve Young, Emily DeTine or Bryan Schaefer at edetine@wmssales.com prior to scheduling a start-up. Incomplete or false information that prevents a scheduled start-up from being completed would result in additional charges.

| Contractor: | Date: | Date: | | | |
|--------------------------------------|-------|-------|----|--|--|
| Your start-up has been scheduled for | at | _ AM | PM | | |