

WMS Sales

9580 County Road
Clarence Center, NY 14032
Ph: 716.741.9575
Fax: 716.741.4810

Grundfos BoosterpaQ

Grundfos Single Pump Booster Pre- Start-up Checklist

Job Name: _____
Location: _____
Distributor: _____
Contractor: _____
Contact: _____
Phone #: _____

The following info is on the pump/system nameplates:

Pump Model #: _____
Pump ID #: _____
Pump Serial #: _____

	Yes	No
1. Water Connections		
All water connections are made and tested.	<input type="checkbox"/>	<input type="checkbox"/>
All necessary valves open.	<input type="checkbox"/>	<input type="checkbox"/>
Inlet Gauge Reads _____ psi		
2. Electrical Connections		
All electrical connections are made and tested?	<input type="checkbox"/>	<input type="checkbox"/>
3. Expansion Tank Installed on discharge side of pump.		
Tank is installed with a shut-off valve and drain? (See installation instructions for procedure)	<input type="checkbox"/>	<input type="checkbox"/>
Tank was pre-charged to .70 of system pressure? (System Design Pressure _____ psi x .70 = _____ psi tank pre-charge)	<input type="checkbox"/>	<input type="checkbox"/>
4. Check Valve Installed on Inlet Side of Pump	<input type="checkbox"/>	<input type="checkbox"/>

Please complete the above information, sign and return to your salesman or customerservice@wmssales.com prior to scheduling a start-up. Incomplete or false information that prevents a scheduled start-up from being completed would result in additional charges.

Contractor: _____ **Date:** _____

Your start-up has been scheduled for _____ **at** _____ **AM PM**